Improvements to Balance Roads and Drains at Bhuvaneshwarinagara and Maruthi Layout of Dasarahalli Village Surrounding area in Ward no. 06 Thanisandra

Site Order Book

02-03-2022

location: Maruthi layout 8th cross Road
work: excavation of Soil for c.c drain
Site engineer
03-03-2022

AE

location: Maruthi layout 8th cross Road
work: excavation of Soil for c.c drain
location: Maruthi layout (wo394) Road
work: excavation of Soil for c.c drain
Site engineer
04-03-2022

Assistant Engineer 3/3/2022

location :- Maruthi layout (wo394) Road
work:- excavation of Soil for c.c drain completed
location: Maruthi layout (wo529) Road
work:- excavation of Soil for c.c drain
Site engineer
05-03-2022

Assistant Engineer

location: Maruthi layout (wo529) Road
work:- excavation of Soil for c.c drain.
location: Maruthi layout 8th cross Road
work:- laying of p.c.c for c.c drain.
Site engineer
07-03-2022

Assistant Engineer

location :- Maruthi layout (wo394) Road
work:- p.c.c laying for c.c drain
location: Maruthi layout (wo318) Road
work:- excavation of Soil for c.c drain.

8-03-2022

location:- Maruthi layout (W0318) Road

Work:- excavation of Soil for c.c drain completed

location:- Maruthi layout (W0509) Road

Work:- ~~excav~~ laying of P.C.C for C.C drain

Site engineer

Assistant Engineer

09-03-2022

location:- Maruthi layout (W0509) Road

Work:- laying of P.C.C for C.C drain

location:- Maruthi layout (W0394) Road

Work:- excavation of Soil for C.C drain

location:- Maruthi layout 8th cross Road.

Work:- Steel reinforcement fixing for C.C drain

Site engineer

Assistant Engineer

10-03-2022

location:- Maruthi layout (W0394) Road

Work:- excavation of Soil for C.C drain

location:- Maruthi Layout (W0318)

Work:- P.C.C laying for C.C drain

location:- Maruthi layout (W0394) Road

Work:- Steel reinforcement fixing for C.C drain

location:- Maruthi layout (W0509) Road

Work:- Steel Reinforcement fixing for C.C drain

Site engineer

Assistant Engineer

11-03-2022

location: maruthi layout (w0386) Road

work: excavation of soil for c.c drain

location: maruthi layout (w0384) Road

work: P.C.C laying for c.c drain

location: maruthi layout 4th cross Road

work: Raft concreting for c.c drain

Site engineer

12-03-2022

Assistant Engineer

---

location: maruthi layout (w0384) Road

work: Raft concreting for cc drain

location: maruthi layout (w0537) Road

work: excavation for c.c drain

location: maruthi layout (w0386) Road

work: P.C.C laying for c.c drain

Site engineer

14-03-2022

Assistant Engineer

---

location: maruthi layout (w0537) Road

work: excavation for c.c drain

location: maruthi layout (w0384) Road

work: Raft concreting for c.c. drain

location: maruthi layout (w0589) Road

work: Raft concreting for c.c drain.

15-03-2022

location: Marathi layout (WO537 Dead end)

work: Excavation of Soil for C.C drain.

location: Marathi layout (WO529) Road

work: Excavation of Soil for C.C drain

location: Marathi layout (WO318)

work: Steel reinforcement fixing for C.C drain

location: Marathi layout (WO384) Road

work: Steel reinforcement fixing for C.C drain

Site engineer

Assistant Engineer

16-03-2022

location: Govt School Road Basavahalli (WO364)

work: Earth work excavation for C.C drain

Location: Marathi layout ~~(WO386)~~ 5th cross Road

work: Earth work excavation for C.C drain

location: Marathi layout (WO386) Road

work: Steel reinforcement fixing for C.C drain

location: Marathi layout (WO537)

work: P.C.C laying for C.C drain

Site engineer

Assistant Engineer

17-03-2022

location:- Marathi layout (WO 318)

work:- Raft concreting for C.C drain

location:- govt School Road Dasarahalli (WO 364)

work:- earth work excavation for C.C drain

location:- Marathi layout 8th cross)

work:- C.C drain wall concreting

Site Engineer

Assistant Engineer

18-03-2022

location:- Marathi layout (WO 384)

work:- Raft concreting for C.C drain

location:- Marathi layout (WO 537 Dead end)
(WO 537)

work:- P.C.C wall concreting for C.C. drain

location:- Marathi layout (WO 529)

work:- Drain P.C.C completed

Site engineer

Assistant Engineer

19-03-2022

location:- Marathi layout (@WO 537)

work:- Steel reinforcement fixing for C.C drain

location:- Marathi layout (5th cross Road)

work:- excavation for C.C drain

19.3

21-03-2022

location :- Marathi layout (w0537 · Dead end)

work :- Steel reinforcement fixing for c.c drain

location :- Marathi layout · (w0539)

work :- Steel reinforcement · fixing for c.c drain

location :- Marathi layout · (w0386)

work :- Raft · concreting · for c.c drain

location :- Marathi layout (w0537)

work :- · Raft concreting · for c.c drain

Hun.E
Site engineer
22-03-2022

Assistant Engineer

---

location :- Marathi layout (w0630) Road

work :- Excavation · for c.c drain

location :- Marathi · layout (w0394) Road

work :- c.c drain c.c wall concreting

location :- govt · School Road · Basavakalli

work :- · R.C.C for c.c drain

Hun.E
Site engineer

Assistant Engineer

23-03-2022

location:- Maruthi layout (W0329) Road.

work:- drain wall concreting

location:- Maruthi layout (W0630) Road

work:- Earthwork excavation for c.c drain

location:- govt School Road . Basavahalli

work:- Steel reinforcement fixing for c.c drain.

Site engineer

Assistant Engineer

24-03-2022

location:- maruthi layout (W0620) Road

work:- Earth work excavation for c.c. drain

location:- maruthi layout (W0318) Road

work:- Drain wall concreting

Site engineer

25-03-2022

location:- Maruthi layout (W1047) Road

work:- Earth work excavation for c.c drain

location:- govt School Road . Basavahalli

work:- P.C.C for c.c drain.

location:- maruthi layout 5th cross Road

work:- P.C.C for c.c drain

Site Engineer

Assistant Engineer

28-03-2022

location:- Maruthi layout (W032H) Road
work :- Brick wall concreting for C.C drain

location:- Maruthi layout (W0537 · Dead end)
work:- Raft wall concreting for C.C drain

location:- maruthi layout (W0529)
work:- Raft wall concreting for C.C drain

Site engineer
28-03-2022

Assistant Engineer

location:- maruthi layout (W1055) Road
work:- Earthwork excavation for C.C drain

location:- maruthi layout (W0630) Road
work:- P.C.C for C.C drain.

Site engineer
29-03-2022

Assistant Engineer

location:- Maruthi layout (W1055) Road
work:- Earthwork · excavation for C.C drain

location:- Maruthi layout (2nd cross Road)
work:- Earthwork excavation for C.C Road

location:- maruthi layout

Site engineer

Assistant Engineer

location:- Maruthi layout 5th cross Road

work:- Reinforcement Steel is fixing for c.c drain

location:- Maruthi layout (W0630) Road

work:- P.C.C for C.C drain

location:- Maruthi layout (W0312)

work:- Raft wall concreting for C.C drain

location:- Maruthi layout (W0306) Road

work:- Drain wall concreting for C.C drain

Assistant Engineer

Site engineer
31-03-2022

---

location:- Maruthi layout (W1047) Road

work:- P.C.C for C.C drain

location:- Maruthi layout (W0304)

work:- Raft wall concreting for C.C drain

Assistant Engineer

Site engineer
01-04-2022

---

location:- Maruthi layout (W0537) road

work:- Drain wall concreting

location:- Maruthi layout (W1055) Road

work:- P.C.C for C.C drain

location:- Maruthi layout 5th cross Road

work:- Steel reinforcement fixing for C.C drain

location:- Maruthi layout W0630 Road

work:- Steel reinforcement fixing for C.C drain

Asst. Engineer

01/04

4-04-2022

location:- Marathi layout (0537 · Dead end)

work:- Drain wall concreting

location :- Marathi layout (0599 ·)

work:- Drain wall concreting

location:- govt school Road Dasarahalli (W0364)

work:- Drain wall : Concreting

Site engineer

Assistant Engineer

05-04-2022

location:- Dasarahalli road (W1047)

work:- Steel reinforcement fixing

location:- Marathi layout 5th cross Road (·

work:- Drain wall concreting

Site engineer

Assistant Engineer

06-04-2022

---

location:- Marathi layout, Culvert opening, for old SBM

work:- Earth work excavation for C.C culvert

location:- Dasarahalli, road (0630)

work:- Drain wall concreting

location:- Marathi layout

work:- Excavation for c.c culvert

location:- Marathi layout,

work:- Excavation for c.c culvert

Site engineer

Assistant Engine

7-04-2022

location:- Dasarahalli road (W1047)
work:- Raft concreting for C.C drain

location:- Maruthi layout (W0339)
work:- Excavation for C.C culvert

location:- Maruthi layout
work:- P.C.C for C.C culvert

Site engineer

Assistant Engineer

8-04-2022

location :- Dasarahalli roaad
work:- Steel reinforcement fixing for both culvat

location:- Maruthi layout
work:- P.C.C for C.C culvert,

Site engineer

8/4/2022
Assistant Engineer

09-04-2022

location:- maruthi layout Road (W1047)
work:- P.C for C.C culvert

location:- Maruthi layout Road (W0386/W0537) Road
work:- Excavation of Soil for Road

location :- maruthi layout (W0324) Road
work:- Excavation of Soil for Road.

location :- Maruthi layout Road.
work:- Steel reinforcement for C.C culvat

location:- Maruthi layout Road
work:- Concrete of C.C drain wall

Site engineer

9.04.22
Assistant Engineer

11-04-2022

location:- Maruthi layout (W0529)

Work:- Excavation of soil for road

location:- Maruthi layout (W1047)

Work:- Excavation of Soil for C.C road

location:- Maruthi layout (W0339, W0324, W0529)

Work:- Raft for C.C culvert

Site engineer

Assistant Engineer

12-04-2022

location:- Maruthi layout / Dasarahalli

Work:- Excavation for C.C drain,

location:- Dasarahalli.

Work:- Gr.S.B for C.C road

location:- Maruthi layout / Dasarahalli

Work:- Gr.S.B for Asphalt Road.

location:- Maruthi layout

Work:- Culvert wall concreting

Site engineer

Assistant Engineer

13-04-2022

location :- maruthi layout

Work:- Gr.S.B for Asphalt Road

location :- Dasarahalli Road

Work :- laying of Gr.S.B for C.C road

location:- Maruthi layout

Work:- concreting for C.C culvert.

13/4

Assistant Engineer

14-04-2022

location: maruthi layout (WO386 & WO384) Road

work: w.m.m laying for Asphalt Road

location: maruthi layout

work: Culvert wall concreting

Site engineer

Assistant Engineer

15-04-2022

location: maruthi layout (WO384)

work: w.m.m for asphalt Road

location: maruthi layout (-

work: R.-Culvert Side wall concreting

Site engineer

Assistant Engineer

16-04-2022

location: Maruthi Nagar (WO388) & (WO318)

work: w.m.m for Asphalt Road

location: maruthi layout (WO147)

work: drain wall concreting (WO147)

Site engineer

Assistant Engineer

18-04-2022

location: Maruthi Nagar (WO339) &

work: wmm for Asphalt Road

location: maruthi Nagar,

work: Culvert Side wall concreting

Site engineer

Assistant Engineer

18-04-22

19-04-2022

location:- Dasarahalli Road (W0364)

Work:- Culvert wall Concreting

location:- Dasarahalli Road (W1047)

Work:- C.C Road Concreting

location:- Dasarahalli Road (W0630)

Work:- C.C Road Concreting

Hun.B
Site engineer

Assistant Engineer

20-04-2022

location:- Dasarahalli Road (W1049)

Work:- C.C Road Concreting

location:- Dasarahalli Road (W1035)

Work:- C.C Road Concreting

Hun.B
Site engineer

Assistant Engineer

21-04-2022

location:- Maruthi layout

Work:- Culvert wall Concreting

location:- Maruthi layout

Work:- C.C drain Concreting

location:- Dasarahalli Road (W0599)

Work:- C.C Road Concreting

Hun.B
Site engineer

Assistant Engineer 21/4

22-04-2022

location:- Dasarahalli Road (W0348)

Work:- C.C Road Concreting

location:- Dasarahalli Road (W0609)

Work:- C.C Road Concreting.

Hun.B
Site engineer

Assistant Engineer

25-04-2022

- location: Maruthi layout (W0324 & W0324)
  Work: laying of B.M for Asphalt Road

Site engineer

Assistant Engineer

26-04-2022

location :- Maruthi layout. (W0326) & (W0324)
work: laying of B.C for Asphalt Road.

Site engineer

Assistant Engineer

27-04-2022

location: Maruthi layout (W0324)
Work: laying of B.C for Asphalt Road
location :- Maruthi layout (W0529)
work: laying of B.C for Asphalt Road

Site engineer

Assistant Engineer

28-04-2022

location: Maruthi layout (W0318 & W0332)
Work : laying of B.C for Asphalt Road.

Site engineer

Assistant Engineer

29-04-2022

location: Maruthi layout (W0332 & Cross Road)
Work: laying of B.C for Asphalt Road